Sl.No	Description of work	Unit	Estimate Qty	Previous		Present			Total up to date	
				Qty	Amount	Qty	Rate	Amount	Qty	Amount
EIRL-4	Providing and laying flooring using prepolished, water cut/ gang saw 19mm thick granite laid over bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to match shade of granite slabs include laying POP on finished surface,including cost of materials, labour charges, etc., complete as per specifications(p.107/14.47.1PWD SR - 2016-17).	Sqm				135.90	2791.47	379360 ~~379351.91~~	135.90	379360 ~~379351.91~~
EIRL-5	KSRB 7.9: Providing and fixing M.S. Grill work for windows and ventilators weighing 21kg/sqm using M.S Flats or M.S. Square roads, or combination of M.S. flats and quare roads as per approved design drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures labour and HOM of machinery complete as per specifications. Specification No. KBS 7.12 (page No. 32/Item No.7.9PWD SR - 2016-17)	Kgs				593.65	83.14	49356 ~~49353.87~~	593.65	49356 ~~49353.87~~
EIRL-6	Providing and fixing M.S. Hand railing for Balcony with 50mm dia. M.S. hollow pipe of 14 gauge, welded to 20mmx20mm M.S. square rod placed vertically, spaced at 100mm at regular intervals of 600mm. These vertical rods laterally tied to 3 horizontal rods spaced at equal interval. These assembly is fixed to concrete by using expansion bolts and welding the same to reinforcement bars and making good the surface. All the joints and sections hould be cut to length, welded and grinded wherever necessary etc., complete . The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., complete as per specification and drawing.	Sqm				40.50	2820.24	114219.90	40.50	114219.90
	Grand Total							5236367.28		5236367.28

Rs. 5234901/- Rs 5234901/-

Contractor

Consultant

Assistant Engineer

13/5

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Assistant Executive Engineer

5234901/-